

Date:-14-04-2025  
(MONDAY)

**Sikka Kaamya Project**

**Progress Report for the period 07-04-2025 to 13-04-2025**

| Tower Name    | Tower Photo   | Item             | Progress of work  |
|---------------|---|------------------|---|
| DIAMOND       |    | <b>RMC/Steel</b> | <b>12th floor roof slab Shuttering work in progress</b>     |
|               |   | Paint            | Internal paint to start this week                           |
|               |   | Tiling           | 1st floor completed   |
|               |   | Plumbing         | 1st floor completed   |
|               |   | Electrical       | Yet to start  |
|               |   | M.S. Railings    | Yet to start  |
|               |   | Internal Plaster | 5th floor in progress                                       |
|               |   | External Plaster | N/A   |
|               |   | Fire Fighting    | Yet to start  |
| RUBY          |   | RMC              | Structure Work Completed                                    |
|               |   | Paint            | Intenal putty work completed, external primer done 60%      |
|               |   | <b>Tiling</b>    | <b>Floor Tiling at 19th floor in progress</b>               |
|               |   | Plumbing         | Internal water supply and drainage work completed           |
|               |   | Electrical       | Conduit work completed, wiring work yet to start            |
|               |   | M.S. Railings    | Balcony railing completed and staircase railing in progress |
|               |   | Internal Plaster | Completed   |
|               |   | External Plaster | 94% completed   |
| Fire Fighting | Internal sprinkler system piping completed  |                  |   |
| OPAL          |  | RMC              | Structure Work Completed                                    |
|               |   | Paint            | Intenal putty work completed, external primer done 55%      |
|               |   | <b>Tiling</b>    | <b>Skirting tile fixing at 21st floor in progress</b>       |
|               |   | Plumbing         | Internal water supply and drainage work completed           |
|               |   | Electrical       | Conduit work completed, wiring work yet to start            |
|               |   | M.S. Railings    | Balcony railing completed and staircase railing in progress |
|               |   | Internal Plaster | Completed   |
|               |   | External Plaster | 88% completed   |

|                              |   |                  |  |
|------------------------------|---|------------------|--|
|                              |    | Fire Fighting    | Internal sprinkler system piping completed   |
| JADE                         |    | Brickwork / RMC  | Lift shaft brickwork in progress   |
|                              |   | Paint            | Internal putty work completed, external primer done 50%                            |
|                              |   | <b>Tiling</b>    | <b>Floor Tiling for master bedroom at 21st floor in progress</b>                   |
|                              |   | Plumbing         | Internal water supply and drainage work completed                                  |
|                              |   | Electrical       | Conduit work completed, wiring work yet to start                                   |
|                              |   | M.S. Railings    | Balcony railing completed and staircase railing in progress                        |
|                              |   | Internal Plaster | Completed -90%   |
|                              |   | External Plaster | 82% completed, balance work in progress  |
|                              |   | Fire Fighting    | Internal sprinkler system piping in progress                                       |
|                              |   | AMBER            |  |
| Paint                        | Internal putty work completed, external primer done 62%                             |                  |  |
| <b>Tiling / Granite work</b> | <b>Corridor Flooring - 16th Floor</b>   |                  |  |
| Plumbing                     | Internal water supply and drainage work completed                                   |                  |  |
| Electrical                   | Conduit work completed, wiring work yet to start                                    |                  |  |
| M.S. Railings                | Balcony railing completed and staircase railing in progress                         |                  |  |
| Internal Plaster             | Lift lobby internal plaster - 21st floor  |                  |  |
| External Plaster             | Over Head Tank plaster in progress  |                  |  |
| SAPPHIRE                     |  | RMC              | Structure Work Completed   |
|                              |   | Paint            | Internal putty work completed, external painting done 80%                          |
|                              |   | <b>Tiling</b>    | <b>Toilet Floor Tile at 21st floor in progress</b>                                 |
|                              |   | Plumbing         | Completed  |
|                              |   | Electrical       | Conduit work completed, wiring work in progress                                    |
|                              |   | M.S. Railings    | Completed  |
|                              |   | Internal Plaster | Completed  |
|                              |   | External Plaster | Completed  |
| Fire Fighting                | Completed   |                  |  |

|         |  |                  |   |
|---------|--|------------------|---|
| PEARL   |   | RMC              | Structure Work Completed                        |
|         |  | Paint            | Completed, final coat balance                   |
|         |  | Tiling           | Completed                                       |
|         |  | Plumbing         | Completed                                       |
|         |  | Electrical       | Completed                                       |
|         |  | M.S. Railings    | Completed                                       |
|         |  | Internal Plaster | Completed                                       |
|         |  | External Plaster | Completed                                       |
|         |  | Fire Fighting    | Completed                                       |
| EMERALD |  | RMC/Steel        | 5th floor roof slab Shuttering work in progress |
|         |  | Paint            | Yet to start                                    |
|         |  | Tiling           | Yet to start                                    |
|         |  | Plumbing         | Yet to start                                    |
|         |  | Electrical       | Yet to start                                    |
|         |  | M.S. Railings    | Yet to start                                    |
|         |  | Internal Plaster | Yet to start                                    |
|         |  | External Plaster | N/A   |
|         |  | Fire Fighting    | Yet to start                                    |