

<p style="text-align: center;"><b>Sikka (Kimaya Greens)</b> IT Park Dehradun</p>		
<b>Progress Report for-</b>		<b>07-04-2025 to 14-04-2025</b>
<b>Tower Name</b>	<b>Tower Photo</b>	<b>Work Done i.e.</b>
TOWER -1		RMC 95% Completed
		Demolition work in progress
		Block Work stopped due to Demolition work in progress
		Paint not Started
		Tiling not Started
		Plumbing not Started
		Electrical Conduiting Work stopped due to Demolition work in progress
		Façade Work Front Fram Removing in Progress
TOWER -2 (AURA)		RMC Completed 40868 sqft & Shuttering & Steel Fixing in Progress For Next Casting
		Blockwork in Progress
		Tiling Work not Started
		Plumbing Work not Started
		Electrical Work not Started
Tower -3 (Amari)		RMC 100 % Completed
		One Coat Putty Completed 2nd Coat in Progress
		Tiling Completed 18050 sqft
		Plumbing 84 % Completed
		Electrical Conduiting Completed
		Outer Plaster work in progress