

<p style="text-align: center;"><b>Sikka (Kimaya Greens)</b> IT Park Dehradun</p>		
<p style="text-align: center;"><b>Progress Report for- 27-05-2025 to 02-06-2025</b></p>		
<b>Tower Name</b>	<b>Tower Photo</b>	<b>Work Done i.e.</b>
TOWER -1		RMC 95% Completed
		Demolition work in progress
		Block Work stopped due to Demolition work in progress
		Paint not Started
		Tiling not Started
		Plumbing not Started
		Electrical Conducting Work stopped due to Demolition work in progress
		Façade Work Front Frame Removing Completed
TOWER -2 (AURA)		RMC Completed 40868 sqft & Shuttering & Steel Fixing in Progress For Next Casting
		Blockwork in Progress
		Tiling Work not Started
		Plumbing Work not Started
		Electrical Work not Started
Tower -3 (Amari)		RMC 100 % Completed
		One Coat Putty Completed 2nd Coat in Progress
		Tiling Completed 18500 sqft
		Plumbing 86 % Completed
		Electrical Conducting Completed
		Outer Plaster work in progress
		Glass Railing 45% Completed