

<p style="text-align: center;">Sikka (Kimaya Greens) IT Park Dehradun</p>			
		Progress Report for-	03-06-2025 to 09-06-2025
Tower Name	Tower Photo	Work Done i.e.	
TOWER -1		RMC 95% Completed	
		Demolition work in progress	
		Block Work stopped due to Demolition work in progress	
		Paint not Started	
		Tiling not Started	
		Plumbing not Started	
		Electrical Conduiting Work stopped due to Demolition work in progress	
		Façade Work Front Frame Removing Completed	
TOWER -2 (AURA)		RMC Completed 40868 sqft & Shuttering & Steel Fixing in Progress For Next Casting	
		Blockwork in Progress	
		Tiling Work not Started	
		Plumbing Work not Started	
		Electrical Work not Started	
		Plaster work in progress	
Tower -3 (Amari)		RMC 100 % Completed	
		One Coat Putty Completed 2nd Coat in Progress	
		Tiling Completed 18500 sqft	
		Plumbing 86 % Completed	
		Electrical Conduiting Completed	
		Outer Plaster work in progress	
		Glass Railing 48% Completed	