

Sikka (Kingsberry Greens)

Progress Report for- 02-09-2025 to 08-09-2025

Tower Name	Tower Photo	Work Done i.e.
Kingsberry Site		Soldier piling is Completed
	Excavation Work is in Progress Qty.up to - 39950 Cum	
	PCC in Progress - 50 Cum Done up to	
	Fixing of Wooden Planks in Progress Qty. upto 1150 sqm	
	Anchoring work in progress (waller beams 50 Rmt.)	
		