









**SIKKA KAAMYA PROJECT - PROGRESS REPORT - 16-06-2025 to 22-06-2025**

	Tower Photo	Item	Progress of work
DIAMOND		RMC/Steel	14th floor - Beam and Slab Reinforcement fixing work in progress
		False Ceiling / Paint	Internal paint to start this week
		<b>Tiling / Granite work</b>	<b>Tile Flooring at 3rd Floor level</b>
		Plumbing	1st floor completed
		Electrical	Yet to start
		M.S. Railings	Yet to start
		Internal Plaster	5th floor in progress
		External Plaster	N/A
		Fire Fighting	Yet to start
RUBY		RMC	Structure Work Completed
		False Ceiling / Paint	Internal putty work completed, external primer done 60%
		<b>Tiling / Granite work</b>	<b>Kitchen Wall tile work at 12th floor in progress</b>
		Plumbing	Internal water supply and drainage work completed
		Electrical	Conduit work completed, wiring work yet to start
		M.S. Railings	Balcony railing completed and staircase railing in progress
		Internal Plaster	Completed
		External Plaster	95% completed
		Fire Fighting	Internal sprinkler system piping completed
OPAL		RMC	Structure Work Completed
		False Ceiling / Paint	Internal putty work completed, external primer done 55%
		<b>Tiling / Granite work</b>	<b>Lift Wall tile Cladding fixing at 10th floor in progress</b>
		Plumbing	Internal water supply and drainage work completed
		Electrical	Conduit work completed, wiring work yet to start
		M.S. Railings	Balcony railing completed and staircase railing in progress
		Internal Plaster	Completed
		External Plaster	
		Fire Fighting	Internal sprinkler system piping completed

JADE		Brickwork / RMC	Lift shaft brickwork in progress
		False Ceiling / Paint	Internal putty work completed, external primer done 50%
		Tiling / Granite work	Toilet Floor Tiling at 15th floor in progress
		Plumbing	Internal water supply and drainage work completed
		Electrical	Conduit work completed, wiring work yet to start
		M.S. Railings	Balcony railing completed and staircase railing in progress
		Internal Plaster	Completed -90%
		<b>External Plaster</b>	<b>External plaster work towards podium in progress</b>
		Fire Fighting	Internal sprinkler system piping in progress
AMBER		RMC	Structure Work Completed
		False Ceiling / Paint	Internal putty work completed, external primer done 62%
		<b>Tiling / Granite work</b>	<b>Toilet tile flooring work at 20th floor level in progress</b>
		Plumbing	Internal water supply and drainage work completed
		Electrical	Conduit work completed, wiring work yet to start
		M.S. Railings	Balcony railing completed and staircase railing in progress
		Internal Plaster	Lift lobby internal plaster - 21st floor
		External Plaster	External plaster work in progress
Fire Fighting	Internal sprinkler system piping completed		
SAPPHIRE		RMC	Structure Work Completed
		False Ceiling / Paint	Red Oxide primer on Balcony railing in progress - 17th Floor
		Tiling / Granite work	Lift Wall Tile Cladding at Basement Floor in progress
		Plumbing	Terrace GI Ring line completed
		Electrical	Conduit work completed, wiring work in progress
		M.S. Railings	Completed
		Internal Plaster	Completed
		External Plaster	External plaster of one flat in progress
Fire Fighting	Completed		

PEARL		RMC	Structure Work Completed
		False Ceiling / Paint	False Ceiling work at reception area in progress
		<b>Tiling / Granite work</b>	<b>Floor tile fixing work at Reception area</b>
		Plumbing	Completed
		Electrical	Completed
		M.S. Railings	Completed
		Internal Plaster	Completed
		External Plaster	Completed
		W/proofing	Screed done above waterproofing in front of Pearl tower
EMERALD		<b>RMC/Steel</b>	<b>Slab casting completed - 7th Floor level</b>
		False Ceiling / Paint	Yet to start
		Tiling / Granite work	Yet to start
		Plumbing	Yet to start
		Electrical	Yet to start
		M.S. Railings	Yet to start
		Internal Plaster	Yet to start
		External Plaster	N/A
		Fire Fighting	Yet to start