









SIKKA KAAMYA PROJECT - PROGRESS REPORT - 21-07-2025 to 27-07-2025

	Tower Photo	Item	Progress of work
DIAMOND		RMC/Steel	16th floor - Beam reinforcement work in progress
		False Ceiling / Paint	Internal paint to start this week
		Tiling / Granite work	Granite Flooring at 4th Floor level
		Plumbing	1st floor completed
		Electrical	Yet to start
		M.S. Railings	Yet to start
		Internal Plaster	5th floor in progress
		External Plaster	N/A
		Fire Fighting	Yet to start
RUBY		RMC	Structure Work Completed
		False Ceiling / Paint	Internal putty work completed, external primer done 70%
		Tiling / Granite work	Floor tile work in progress at 16th floor level
		Plumbing	Internal water supply and drainage work completed
		Electrical	Conduit work completed, wiring work yet to start
		M.S. Railings	Balcony railing completed and staircase railing in progress
		Internal Plaster	Completed
		External Plaster	98% completed
Fire Fighting	Internal sprinkler system piping completed		
OPAL		RMC	Structure Work Completed
		False Ceiling / Paint	Internal putty work completed, external primer done 55%
		Tiling / Granite work	Lift wall tile cladding work in progress - Stilt floor level
		Plumbing	Internal water supply and drainage work completed
		Electrical	Conduit work completed, wiring work yet to start
		M.S. Railings	Balcony railing completed and staircase railing in progress
		Internal Plaster	Completed
		External Plaster	95% completed
Fire Fighting	Internal sprinkler system piping completed		

JADE		Brickwork / RMC	Lift shaft brickwork in progress
		False Ceiling / Paint	Internal putty work completed, external primer done 50%
		Tiling / Granite work	Granite flooring on staircase in basement floor in progress
		Plumbing	
		Electrical	Conduit work completed, wiring work yet to start
		M.S. Railings	Balcony railing completed and staircase railing in progress
		Internal Plaster	Plaster work for lift pit and waterproofing in progress
		External Plaster	External plaster work towards open to sky area in progress
		Fire Fighting	Internal sprinkler system piping in progress
AMBER		RMC	Structure Work Completed
		False Ceiling / Paint	Internal putty work completed, external primer done 70%
		Tiling / Granite work	Plaster work for lift wall tile cladding in progress
		Plumbing	Internal water supply and drainage work completed
		Electrical	Conduit work completed, wiring work yet to start
		M.S. Railings	Balcony railing completed and staircase railing in progress
		Internal Plaster	Lift lobby internal plaster - 21st floor
		External Plaster	External plaster work in progress
		Fire Fighting	Internal sprinkler system piping completed
SAPPHIRE		RMC	Structure Work Completed
		False Ceiling / Paint	Red Oxide primer on Balcony railing in progress - 17th Floor
		Tiling / Granite work	Open to sky Courtyard flooring with Baroda Green marble in progress
		Plumbing	Terrace GI Ring line completed
		Electrical	Conduit work completed, wiring work in progress
		M.S. Railings	Completed
		Internal Plaster	Completed
		External Plaster	External plaster is in progress
		Fire Fighting	Completed

PEARL		RMC	PCC on the side of the ramp near Pearl tower completed
		False Ceiling / Paint	False Ceiling work at reception area in progress
		Tiling / Granite work	Granite fixing work at Stilt floor level in progress
		Plumbing	Completed
		Electrical	Completed
		M.S. Railings	Completed
		Internal Plaster	Completed
		External Plaster	Completed
		W/proofing	Screed done above waterproofing in front of Pearl tower
EMERALD		RMC/Steel	Slab casting completed - 8th Floor level
		False Ceiling / Paint	Yet to start
		Tiling / Granite work	Yet to start
		Plumbing	Yet to start
		Electrical	Yet to start
		M.S. Railings	Yet to start
		Internal Plaster	Yet to start
		External Plaster	N/A
		Fire Fighting	Yet to start