

Date:-01-09-2025  
(MONDAY)

**SIKKA KAAMYA PROJECT - PROGRESS REPORT - 25-08-2025 to 31-08-2025**

	Tower Photo	Item	Progress of work
DIAMOND		<b>RMC/Steel</b>	<b>Reinforcement fixing work in progress - 17th floor level</b>
		False Ceiling / Paint	Internal paint to start this week
		Tiling / Granite work	Black Granite Flooring border at Lift corridor at 5th Floor level
		Plumbing	1st floor completed
		Electrical	Started, in progress
		M.S. Railings	Started, in progress
		Internal Plaster	5th floor in progress
		External Plaster / Jaali	N/A
		Fire Fighting	Started, in progress
RUBY		RMC	Structure Work Completed
		False Ceiling / Paint	Intenal putty work completed, external primer done 80%
		<b>Tiling / Granite work</b>	<b>Floor tile work in progress at 12th floor level</b>
		Plumbing	Internal water supply and drainage work completed
		Electrical	Conduit work completed, wiring work yet to start
		M.S. Railings	Balcony railing completed and staircase railing in progress
		Internal Plaster	Completed
		External Plaster / Jaali	98% completed
Fire Fighting	Internal sprinkler system piping completed		
OPAL		RMC	Structure Work Completed
		False Ceiling / Paint	Intenal putty work completed, external primer done 55%
		<b>Tiling / Granite work</b>	<b>Floor tile work for master bedroom in progress - 11th floor level</b>
		Plumbing	Internal water supply and drainage work completed
		Electrical	Conduit work completed, wiring work yet to start
		M.S. Railings	Balcony railing completed and staircase railing in progress
		External Plaster / Jaali	95% completed

		Fire Fighting	Internal sprinkler system piping completed
JADE		Brickwork / RMC	Lift shaft brickwork in progress
		False Ceiling / Paint	Internal putty work completed, external primer done 50%
		Tiling / Granite work	Kitchen wall tile work in progress - 10th Floor level
		Plumbing	
		Electrical	Conduit work completed, wiring work yet to start
		M.S. Railings	Balcony railing completed and staircase railing in progress
		Internal Plaster	Plaster work for lift pit and waterproofing in progress
		<b>External Plaster / Jaali</b>	<b>External plaster work towards ATS project in progress</b>
		Fire Fighting	Internal sprinkler system piping in progress
AMBER		RMC	Structure Work Completed
		False Ceiling / Paint	Internal putty work completed, external primer done 70%
		Tiling / Granite work	Lift wall tile cladding for lift wall tile cladding in progress - 15th floor
		Plumbing	Internal water supply and drainage work completed
		Electrical	Conduit work completed, wiring work yet to start
		M.S. Railings	Balcony railing completed and staircase railing in progress
		Internal Plaster	Lift lobby internal plaster - 21st floor
		<b>External Plaster / Jaali</b>	<b>External plaster work in progress</b>
Fire Fighting	Internal sprinkler system piping completed		
SAPPHIRE		RMC	Structure Work Completed
		False Ceiling / Paint	Red Oxide primer on Balcony railing in progress - 17th Floor
		Tiling / Granite work	Open to sky Courtyard flooring with Baroda Green marble in progress
		Plumbing	Terrace GI Ring line completed
		Electrical	Conduit work completed, wiring work in progress
		M.S. Railings	Staircase railing repair work in progress - 3rd floor
		<b>Internal Plaster</b>	<b>Staircase skirting plaster in progress at 10th floor level</b>
		External Plaster / Jaali	External plaster is in progress
Fire Fighting	Completed		

PEARL		RMC	PCC on the side of the ramp near Pearl tower completed
		<b>False Ceiling / Paint</b>	<b>False Ceiling work at Reception lobby in progress</b>
		Tiling / Granite work	Floor tile fixing work at reception lobby in progress
		Plumbing	Completed
		Electrical	Completed
		M.S. Railings / Signages	Signages work in lift lobby corridor at 2nd floor level
		Internal Plaster	Completed
		External Plaster / Jaali	WPC Jaali fixing in front of plumbing shaft - Flat No. 106
		W/proofing	Screed done above waterproofing in front of Pearl tower
EMERALD		RMC/Steel	Reinforcement fixing for slab is in progress - 10th Floor level
		False Ceiling / Paint	Yet to start
		Tiling / Granite work	Started, in progress
		Plumbing	Started, in progress
		Electrical	Started, in progress
		M.S. Railings	Started, in progress
		<b>Internal Plaster</b>	<b>Gypsum plaster work in progress - 3rd Floor</b>
		External Plaster / Jaali	N/A
		Fire Fighting	Started, in progress