









Date:- 10-11-2025  
(MONDAY)

**SIKKA KAAMYA PROJECT - PROGRESS REPORT - 03-11-2025 to 09-11-2025**

	Tower Photo	Item	Progress of work
DIAMOND		<b>RMC/Steel</b>	<b>Shuttering fixing for slab - 18th floor level</b>
		False Ceiling / Paint	Internal paint to start this week
		Tiling / Granite work	Toilet Wall Tile in the flat at 6th Floor level
		Plumbing	1st floor completed
		Electrical	Started, in progress
		M.S. Railings	Started, in progress
		Internal Plaster	Gypsum plaster at 5th floor in progress
		External Plaster / Jaali	N/A
		Fire Fighting	Started, in progress
RUBY		RMC/Steel	Structure Work Completed
		False Ceiling / Paint	Internal putty work completed, external primer done 80%
		<b>Tiling / Granite work</b>	<b>Bedroom Floor tile work in progress at 1st floor level</b>
		Plumbing	Internal water supply and drainage work completed
		Electrical	Conduit work completed, wiring work yet to start
		M.S. Railings	Balcony railing completed and staircase railing in progress
		Internal Plaster	Completed
		External Plaster / Jaali	98% completed
		Fire Fighting	Internal sprinkler system piping completed
OPAL		RMC/Steel	Structure Work Completed
		False Ceiling / Paint	Internal putty work completed, external primer done 55%
		<b>Tiling / Granite work</b>	<b>PCC for stone fixing - Open to Sky area</b>
		Plumbing	Internal water supply and drainage work completed
		Electrical	Conduit work completed, wiring work yet to start
		M.S. Railings	Balcony railing completed and staircase railing in progress
		Internal Plaster	Completed
		External Plaster / Jaali	External plaster work in progress
		Fire Fighting	Internal sprinkler system piping completed

JADE		Brickwork / RMC	Lift shaft brickwork in progress
		False Ceiling / Paint	Internal putty work completed, external primer done 50%
		Tiling / Granite work	Toilet Wall Tile fixing work in progress - 14th floor level
		Plumbing	Internal water supply and drainage work completed
		Electrical	Conduit work completed, wiring work yet to start
		M.S. Railings	Balcony railing completed and staircase railing in progress
		Internal Plaster	Plaster work for lift pit and waterproofing in progress
		<b>External Plaster / Jaali</b>	<b>External plaster work at Stilt level towards ATS project in progress</b>
		Fire Fighting	Internal sprinkler system piping in progress
AMBER		<b>RMC/Steel</b>	<b>Block work at Stilt level</b>
		False Ceiling / Paint	Internal putty work completed, external primer done 70%
		Tiling / Granite work	Floor tile work in progress at 1st floor level
		Plumbing	Internal water supply and drainage work completed
		Electrical	Conduit work completed, wiring work yet to start
		M.S. Railings	Balcony railing completed and staircase railing in progress
		Internal Plaster	Lift lobby internal plaster - 21st floor
		External Plaster / Jaali	External plaster work in progress
Fire Fighting	Internal sprinkler system piping completed		
SAPPHIRE		RMC/Steel	Structure Work Completed
		False Ceiling / Paint	False Ceiling gypsum board fixing in progress - Reception area at Stilt floor tower
		Tiling / Granite work	Open to sky Courtyard flooring with Baroda Green marble in progress
		Plumbing	Terrace GI Ring line completed
		Electrical	Conduit work completed, wiring work in progress
		M.S. Railings	Staircase railing repair work in progress - 3rd floor
		Internal Plaster	Staircase skirting plaster in progress at 10th floor level
		<b>External Plaster / Jaali</b>	<b>Landscape work in progress - Geotextile fibre fixing for planter area</b>
Fire Fighting	Completed		

PEARL		RMC/Steel	Tower Entrance porch work in progress
		False Ceiling / Paint / Fire	Fire Alarm Systemg work at Reception lobby in progress
		Tiling / Granite work	Floor tile fixing work at reception lobby in progress
		Plumbing	Completed
		Electrical	Completed
		M.S. Railings / Signages	Sgnages work in lift lobby corridor at 2nd floor level
		Internal Plaster	Completed
		<b>External Plaster / Jaali</b>	<b>Landscape work in progress - Geotextile fibre fixing for planter area</b>
		W/proofing	Screed done above waterproofing in front of Pearl tower
EMERALD		<b>RMC/Steel</b>	<b>Shuttering work for beam and slab is in progress - 12th Floor level</b>
		False Ceiling / Paint	Yet to start
		Tiling / Granite work	Started, in progress
		Plumbing	Started, in progress
		Electrical	Started, in progress
		M.S. Railings	Started, in progress
		Internal Plaster	Door frame fixing in progress - 5th Floor
		External Plaster / Jaali	N/A
		Fire Fighting	Started, in progress