










SIKKA KAAMYA PROJECT - PROGRESS REPORT - 10-11-2025 to 16-11-2025

	Tower Photo	Item	Progress of work
DIAMOND		RMC/Steel	Shuttering fixing for slab - 18th floor level
		False Ceiling / Paint	Internal paint to start this week
		Tiling / Granite work	Lft Corridor P-White granite flooring work in progress - 11th floor
		Plumbing	1st floor completed
		Electrical	Started, in progress
		M.S. Railings	Started, in progress
		Internal Plaster	Gypsum plaster at 5th floor in progress
		External Plaster / Jaali	N/A
		Fire Fighting	Started, in progress
RUBY		RMC/Steel	Structure Work Completed
		False Ceiling / Paint	Intenal putty work completed, external primer done 80%
		Tiling / Granite work	Bedroom Floor tile work in progress
		Plumbing	Internal water supply and drainage work completed
		Electrical	Conduit work completed, wiring work yet to start
		M.S. Railings	Balcony railing completed and staircase railing in progress
		Internal Plaster	Completed
		External Plaster / Jaali	98% completed
		Fire Fighting	Internal sprinkler system piping completed
OPAL		RMC/Steel	Structure Work Completed
		False Ceiling / Paint	Intenal putty work completed, external primer done 55%
		Tiling / Granite work	Floor tile work in progress - 6th floor
		Plumbing	Internal water supply and drainage work completed
		Electrical	Conduit work completed, wiring work yet to start
		M.S. Railings	Balcony railing completed and staircase railing in progress
		Internal Plaster	Completed
		External Plaster / Jaali	External plaster work in progress
		Fire Fighting	Internal sprinkler system piping completed

JADE		Brickwork / RMC	Lift shaft brickwork in progress
		False Ceiling / Paint	Internal putty work completed, external primer done 50%
		Tiling / Granite work	Toilet Wall Tile fixing work in progress - 14th floor level
		Plumbing	Internal water supply and drainage work completed
		Electrical	Conduit work completed, wiring work yet to start
		M.S. Railings	Balcony railing completed and staircase railing in progress
		Internal Plaster	Plaster work for lift pit and waterproofing in progress
		External Plaster / Jaali	External plaster work at Stilt level towards ATS project in progress
		Fire Fighting	Internal sprinkler system piping in progress
AMBER		RMC/Steel	Block work at Stilt level
		False Ceiling / Paint	Internal putty work completed, external primer done 70%
		Tiling / Granite work	Floor tile work in progress at 1st floor level
		Plumbing	Internal water supply and drainage work completed
		Electrical	Conduit work completed, wiring work yet to start
		M.S. Railings	Balcony railing completed and staircase railing in progress
		Internal Plaster	Lift lobby internal plaster - 21st floor
		External Plaster / Jaali	External plaster work for balcony in progress - 7th floor
		Fire Fighting	Internal sprinkler system piping completed
SAPPHIRE		RMC/Steel	Structure Work Completed
		False Ceiling / Paint	Truss painting in progress
		Tiling / Granite work	Open to sky Courtyard flooring with Baroda Green marble in progress
		Plumbing	Terrace GI Ring line completed
		Electrical	Conduit work completed, wiring work in progress
		M.S. Railings	Staircase railing repair work in progress - 3rd floor
		Internal Plaster	Staircase skirting plaster in progress at 10th floor level
		External Plaster / Jaali	Landscape work in progress - Geotextile fibre fixing for planter area
		Fire Fighting	Completed

PEARL		RMC/Steel	Reinforcement fixing completed for entrance porch slab
		False Ceiling / Paint / Fire	Fire Alarm Systemg work at Reception lobby in progress
		Tiling / Granite work	Floor tile fixing work at reception lobby in progress
		Plumbing	Completed
		Electrical	Completed
		M.S. Railings / Signages	Sgnages work in lift lobby corridor at 2nd floor level
		Internal Plaster	Completed
		External Plaster / Jaali	Landscape work in progress - Geotextile fibre fixing for planter area
		W/proofing	Screed done above waterproofing in front of Pearl tower
		EMERALD	
False Ceiling / Paint	Yet to start		
Tiling / Granite work	Started, in progress		
Plumbing	Started, in progress		
Electrical	Started, in progress		
M.S. Railings	Started, in progress		
Internal Plaster	Door frame fixing in progress - 5th Floor		
External Plaster / Jaali	N/A		
Fire Fighting	Started, in progress		
CLUB / COMMERCIAL		RMC/Steel	Tower Entrance porch work in progress
		False Ceiling / Paint / Fire	Fire Alarm Systemg work at Reception lobby in progress
		Tiling / Granite work	Floor tile fixing work at reception lobby in progress
		Plumbing	Completed
		Electrical	Completed
		M.S. Railings / Signages	Sgnages work in lift lobby corridor at 2nd floor level
		Internal Plaster	Completed
		External Plaster / Jaali	Façade tiling work for front elevation of shops
		W/proofing	Screed done above waterproofing in front of Pearl tower