

Date:-18-08-2025
(MONDAY)

SIKKA KAAMYA PROJECT - PROGRESS REPORT - 11-08-2025 to 17-08-2025

	Tower Photo	Item	Progress of work
DIAMOND		RMC/Steel	Aluminium Shuttering fixing work in progress - 16th floor level
		False Ceiling / Paint	Internal paint to start this week
		Tiling / Granite work	Black Granite Flooring border at Lift corridor at 5th Floor level
		Plumbing	1st floor completed
		Electrical	Yet to start
		M.S. Railings	Yet to start
		Internal Plaster	5th floor in progress
		External Plaster	N/A
		Fire Fighting	Yet to start
RUBY		RMC	Structure Work Completed
		False Ceiling / Paint	Intenal putty work completed, external primer done 70%
		Tiling / Granite work	Floor tile work in progress at 12th floor level
		Plumbing	Internal water supply and drainage work completed
		Electrical	Conduit work completed, wiring work yet to start
		M.S. Railings	Balcony railing completed and staircase railing in progress
		Internal Plaster	Completed
		External Plaster	98% completed
		Fire Fighting	Internal sprinkler system piping completed
OPAL		RMC	Structure Work Completed
		False Ceiling / Paint	Intenal putty work completed, external primer done 55%
		Tiling / Granite work	Kitchen wall tile cladding work in progress - 13th floor level
		Plumbing	Internal water supply and drainage work completed
		Electrical	Conduit work completed, wiring work yet to start
		M.S. Railings	Balcony railing completed and staircase railing in progress
		Internal Plaster	Completed
		External Plaster	95% completed
		Fire Fighting	Internal sprinkler system piping completed
		Brickwork / RMC	Lift shaft brickwork in progress

JADE		False Ceiling / Paint	Internal putty work completed, external primer done 50%
		Tiling / Granite work	Kitchen wall tile work in progress - 10th Floor level
		Plumbing	
		Electrical	Conduit work completed, wiring work yet to start
		M.S. Railings	Balcony railing completed and staircase railing in progress
		Internal Plaster	Plaster work for lift pit and waterproofing in progress
		External Plaster	External plaster work towards open to sky area in progress
		Fire Fighting	Internal sprinkler system piping in progress
AMBER		RMC	Structure Work Completed
		False Ceiling / Paint	Internal putty work completed, external primer done 70%
		Tiling / Granite work	Plaster work for lift wall tile cladding in progress - 14th floor
		Plumbing	Internal water supply and drainage work completed
		Electrical	Conduit work completed, wiring work yet to start
		M.S. Railings	Balcony railing completed and staircase railing in progress
		Internal Plaster	Lift lobby internal plaster - 21st floor
		External Plaster	External plaster work in progress
SAPPHIRE		RMC	Structure Work Completed
		False Ceiling / Paint	Red Oxide primer on Balcony railing in progress - 17th Floor
		Tiling / Granite work	Open to sky Courtyard flooring with Baroda Green marble in progress
		Plumbing	Terrace GI Ring line completed
		Electrical	Conduit work completed, wiring work in progress
		M.S. Railings	Staircase railing work in progress
		Internal Plaster	Staircase skirting plaster in progress at 14th floor level
		External Plaster	External plaster is in progress
Fire Fighting	Completed		

PEARL		RMC	PCC on the side of the ramp near Pearl tower completed
		False Ceiling / Paint	False Ceiling work at reception area in progress
		Tiling / Granite work	Floor tile fixing work at reception lobby in progress
		Plumbing	Completed
		Electrical	Completed
		M.S. Railings / Signages	Signages work in lift lobby corridor at 2nd floor level
		Internal Plaster	Completed
		External Plaster	Completed
W/proofing	Screed done above waterproofing in front of Pearl tower		
EMERALD		RMC/Steel	Aluminium Shuttering work for shear walls in progress - 9th Floor level
		False Ceiling / Paint	Yet to start
		Tiling / Granite work	Yet to start
		Plumbing	Yet to start
		Electrical	Yet to start
		M.S. Railings	Yet to start
		Internal Plaster	Yet to start
		External Plaster	N/A
		Fire Fighting	Yet to start