

**SIKKA KAAMYA PROJECT - PROGRESS REPORT - 18-08-2025 to 24-08-2025**

	Tower Photo	Item	Progress of work
DIAMOND		<b>RMC/Steel</b>	<b>Aluminium Shuttering fixing work in progress - 17th floor level</b>
		False Ceiling / Paint	Internal paint to start this week
		Tiling / Granite work	Black Granite Flooring border at Lift corridor at 5th Floor level
		Plumbing	1st floor completed
		Electrical	Yet to start
		M.S. Railings	Yet to start
		Internal Plaster	5th floor in progress
		External Plaster / Jaali	N/A
RUBY		RMC	Structure Work Completed
		False Ceiling / Paint	Intenal putty work completed, external primer done 80%
		<b>Tiling / Granite work</b>	<b>Floor tile work in progress at 7th floor level</b>
		Plumbing	Internal water supply and drainage work completed
		Electrical	Conduit work completed, wiring work yet to start
		M.S. Railings	Balcony railing completed and staircase railing in progress
		Internal Plaster	Completed
		External Plaster / Jaali	98% completed
OPAL		RMC	Structure Work Completed
		False Ceiling / Paint	Intenal putty work completed, external primer done 55%
		<b>Tiling / Granite work</b>	<b>Kitchen wall tile cladding work in progress - 14th floor level</b>
		Plumbing	Internal water supply and drainage work completed
		Electrical	Conduit work completed, wiring work yet to start
		M.S. Railings	Balcony railing completed and staircase railing in progress
		Internal Plaster	Completed
		External Plaster / Jaali	95% completed
Fire Fighting	Internal sprinkler system piping completed		

JADE		Brickwork / RMC	Lift shaft brickwork in progress
		False Ceiling / Paint	Internal putty work completed, external primer done 50%
		<b>Tiling / Granite work</b>	<b>Kitchen wall tile work in progress - 10th Floor level</b>
		Plumbing	
		Electrical	Conduit work completed, wiring work yet to start
		M.S. Railings	Balcony railing completed and staircase railing in progress
		Internal Plaster	Plaster work for lift pit and waterproofing in progress
		External Plaster / Jaali	External plaster work towards open to sky area in progress
Fire Fighting	Internal sprinkler system piping in progress		
AMBER		RMC	Structure Work Completed
		False Ceiling / Paint	Internal putty work completed, external primer done 70%
		<b>Tiling / Granite work</b>	<b>Lift wall tile cladding for lift wall tile cladding in progress - 15th floor</b>
		Plumbing	Internal water supply and drainage work completed
		Electrical	Conduit work completed, wiring work yet to start
		M.S. Railings	Balcony railing completed and staircase railing in progress
		Internal Plaster	Lift lobby internal plaster - 21st floor
		External Plaster / Jaali	External plaster work in progress
Fire Fighting	Internal sprinkler system piping completed		
SAPPHIRE		RMC	Structure Work Completed
		False Ceiling / Paint	Red Oxide primer on Balcony railing in progress - 17th Floor
		Tiling / Granite work	Open to sky Courtyard flooring with Baroda Green marble in progress
		Plumbing	Terrace GI Ring line completed
		Electrical	Conduit work completed, wiring work in progress
		<b>M.S. Railings</b>	<b>Staircase railing repair work in progress - 3rd floor</b>
		Internal Plaster	Staircase skirting plaster in progress at 14th floor level
		External Plaster / Jaali	External plaster is in progress
Fire Fighting	Completed		

PEARL		RMC	PCC on the side of the ramp near Pearl tower completed
		False Ceiling / Paint	False Ceiling work at reception area in progress
		Tiling / Granite work	Floor tile fixing work at reception lobby in progress
		Plumbing	Completed
		Electrical	Completed
		M.S. Railings / Signages	Sgnages work in lift lobby corridor at 2nd floor level
		Internal Plaster	Completed
		<b>External Plaster / Jaali</b>	<b>WPC Jaali fixing in front of plumbing shaft - Flat No. 106</b>
		W/proofing	Screed done above waterproofing in front of Pearl tower
EMERALD		<b>RMC/Steel</b>	<b>Reinforcement fixing for slab is in progress - 10th Floor level</b>
		False Ceiling / Paint	Yet to start
		Tiling / Granite work	Yet to start
		Plumbing	Yet to start
		Electrical	Yet to start
		M.S. Railings	Yet to start
		Internal Plaster	Yet to start
		External Plaster / Jaali	N/A
		Fire Fighting	Yet to start

**SIKKA KAAMYA PROJECT - PROGRESS REPORT - 19-10-2025 to 26-10-2025**

	Tower Photo	Item	Progress of work
DIAMOND		<b>RMC/Steel</b>	<b>Slab casing complete - 18th floor level</b>
		False Ceiling / Paint	Internal paint to start this week
		Tiling / Granite work	Toilet Wall Tile in the flat at 6th Floor level
		Plumbing	1st floor completed
		Electrical	Started, in progress
		M.S. Railings	Started, in progress
		Internal Plaster	Gypsum plaster at 5th floor in progress
		External Plaster / Jaali	N/A
		Fire Fighting	Started, in progress
RUBY		RMC/Steel	Structure Work Completed
		False Ceiling / Paint	Intenal putty work completed, external primer done 80%
		<b>Tiling / Granite work</b>	<b>Floor tile work in progress at 1st floor level</b>
		Plumbing	Internal water supply and drainage work completed
		Electrical	Conduit work completed, wiring work yet to start
		M.S. Railings	Balcony railing completed and staircase railing in progress
		Internal Plaster	Completed
		External Plaster / Jaali	98% completed
		Fire Fighting	Internal sprinkler system piping completed
OPAL		RMC/Steel	Structure Work Completed
		False Ceiling / Paint	Intenal putty work completed, external primer done 55%
		<b>Tiling / Granite work</b>	<b>Floor tile work for bedroom in progress - 15th floor level</b>
		Plumbing	Internal water supply and drainage work completed
		Electrical	Conduit work completed, wiring work yet to start
		M.S. Railings	Balcony railing completed and staircase railing in progress
		Internal Plaster	Completed
		External Plaster / Jaali	External plaster work in progress
		Fire Fighting	Internal sprinkler system piping completed

JADE		Brickwork / RMC	Lift shaft brickwork in progress
		False Ceiling / Paint	Internal putty work completed, external primer done 50%
		<b>Tiling / Granite work</b>	<b>Lift wall tile cladding work in progress - 21st floor level</b>
		Plumbing	Internal water supply and drainage work completed
		Electrical	Conduit work completed, wiring work yet to start
		M.S. Railings	Balcony railing completed and staircase railing in progress
		Internal Plaster	Plaster work for lift pit and waterproofing in progress
		External Plaster / Jaali	External plaster work towards ATS project in progress
		Fire Fighting	Internal sprinkler system piping in progress
AMBER		RMC/Steel	Structure Work Completed
		False Ceiling / Paint	Internal putty work completed, external primer done 70%
		<b>Tiling / Granite work</b>	<b>Floor tile work in progress at 3rd floor level</b>
		Plumbing	Internal water supply and drainage work completed
		Electrical	Conduit work completed, wiring work yet to start
		M.S. Railings	Balcony railing completed and staircase railing in progress
		Internal Plaster	Lift lobby internal plaster - 21st floor
		External Plaster / Jaali	External plaster work in progress
Fire Fighting	Internal sprinkler system piping completed		
SAPPHIRE		RMC/Steel	Structure Work Completed
		<b>False Ceiling / Paint</b>	<b>False Ceiling gypsum board fixing in progress - Reception area at Stilt floor tower</b>
		Tiling / Granite work	Open to sky Courtyard flooring with Baroda Green marble in progress
		Plumbing	Terrace GI Ring line completed
		Electrical	Conduit work completed, wiring work in progress
		M.S. Railings	Staircase railing repair work in progress - 3rd floor
		Internal Plaster	Staircase skirting plaster in progress at 10th floor level
		External Plaster / Jaali	External plaster is in progress
		Fire Fighting	Completed

PEARL		<b>RMC/Steel</b>	<b>Tower Entrance porch work in progress</b>
		False Ceiling / Paint / Fire	Fire Alarm Systemg work at Reception lobby in progress
		Tiling / Granite work	Floor tile fixing work at reception lobby in progress
		Plumbing	Completed
		Electrical	Completed
		M.S. Railings / Signages	Sgnages work in lift lobby corridor at 2nd floor level
		Internal Plaster	Completed
		External Plaster / Jaali	WPC Jaali fixing in front of plumbing shaft - Flat No. 106
W/proofing	Screed done above waterproofing in front of Pearl tower		
EMERALD		<b>RMC/Steel</b>	<b>Reinforcement fixing for slab is in progress - 11th Floor level - 2nd part</b>
		False Ceiling / Paint	Yet to start
		Tiling / Granite work	Started, in progress
		Plumbing	Started, in progress
		Electrical	Started, in progress
		M.S. Railings	Started, in progress
		Internal Plaster	Door frame fixing in progress - 5th Floor
		External Plaster / Jaali	N/A
Fire Fighting	Started, in progress		