


Sikka (Kimaya Greens)

IT Park Dehradun

Progress Report for-

28-04-2025 to 05-05-2025

Tower Name	Tower Photo	Work Done i.e.
TOWER -1		<p>RMC 95% Completed</p> <p>Demolition work in progress</p> <p>Block Work stopped due to Demolition work in progress</p> <p>Paint not Started</p> <p>Tiling not Started</p> <p>Plumbing not Started</p> <p>Electrical Conduiting Work stopped due to Demolition work in progress</p> <p>Façade Work Front Fram Removing Completed</p>
TOWER -2 (AURA)		<p>RMC Completed 40868 sqft & Shuttering & Steel Fixing in Progress For Next Casting</p> <p>Blockwork in Progress</p> <p>Tiling Work not Started</p> <p>Plumbing Work not Started</p> <p>Electrical Work not Started</p>
Tower -3 (Amari)		<p>RMC 100 % Completed</p> <p>One Coat Putty Completed 2nd Coat in Progress</p> <p>Tiling Completed 18050 sqft</p> <p>Plumbing 85 % Completed</p> <p>Electrical Conduiting Completed</p> <p>Outer Plaster work in progress</p>

