

| <b>Sikka (Kimaya Greens)</b><br>IT Park Dehradun |                                                                                      |                                                                                   |
|--------------------------------------------------|--------------------------------------------------------------------------------------|-----------------------------------------------------------------------------------|
| Progress Report for-                             |                                                                                      | 24-06-2025 to 30-06-2025                                                          |
| Tower Name                                       | Tower Photo                                                                          | Work Done i.e.                                                                    |
| TOWER -1                                         |    | RMC 95% Completed                                                                 |
|                                                  |                                                                                      | Demolition work in progress                                                       |
|                                                  |                                                                                      | Block Work stopped due to Demolition work in progress                             |
|                                                  |                                                                                      | Paint not Started                                                                 |
|                                                  |                                                                                      | Tiling not Started                                                                |
|                                                  |                                                                                      | Plumbing not Started                                                              |
|                                                  |                                                                                      | Electrical Conduiting Work stopped due to Demolition work in progress             |
|                                                  |                                                                                      | Façade Work Front Frame Removing Completed                                        |
| TOWER -2 (AURA)                                  |   | RMC Completed 40868 sqft & Shuttering & Steel Fixing in Progress For Next Casting |
|                                                  |                                                                                      | Blockwork in Progress                                                             |
|                                                  |                                                                                      | Basement Plaster in Progress                                                      |
|                                                  |                                                                                      | Plumbing Work not Started                                                         |
|                                                  |                                                                                      | Electrical Work not Started                                                       |
|                                                  |                                                                                      | Plaster work in progress                                                          |
| Tower -3 (Amari)                                 |  | RMC 100 % Completed                                                               |
|                                                  |                                                                                      | One Coat Putty Completed 2nd Coat in Progress                                     |
|                                                  |                                                                                      | Tiling Completed 18550 sqft                                                       |
|                                                  |                                                                                      | Plumbing 86 % Completed                                                           |
|                                                  |                                                                                      | Electrical Conduiting Completed                                                   |
|                                                  |                                                                                      | Outer Plaster work in progress                                                    |
|                                                  |                                                                                      | Glass Railing 48% Completed                                                       |