




Sikka (Kimaya Greens)

IT Park Dehradun

Progress Report for-

29-07-2025 to 04-08-2025

Tower Name	Tower Photo	Work Done i.e.
TOWER -1		RMC 95% Completed
		Demolition work in progress
		Block Work stopped due to Demolition work in progress
		Paint not Started
		Tiling not Started
		Plumbing not Started
		Electrical Conducting Work stopped due to Demolition work in progress
		Façade Work Front Frame Removing Completed
TOWER -2 (AURA)		RMC Completed 40868 sqft & Shuttering & Steel Fixing in Progress For Next Casting
		Blockwork in Progress
		Basement Plaster in Progress
		Plumbing Work not Started
		Electrical Work not Started
		Plaster work in progress
Tower -3 (Amari)		RMC 100 % Completed
		One Coat Putty Completed 2nd Coat in Progress & Outer Paint in Progress
		Tiles & Stone Work Completed 19500 sqft
		Plumbing 88 % Completed
		Waterproofing Work in progress
		Outer Plaster work in progress
		Glass Railing 50% Completed

