




Sikka (Kimaya Greens)

IT Park Dehradun

Progress Report for-

12-08-2025 to 18-08-2025

| Tower Name | Tower Photo | Work Done i.e. |
|------------------|--|---|
| TOWER -1 |  | RMC 95% Completed |
| | | Demolition work in progress |
| | | Block Work stopped due to Demolition work in progress |
| | | Paint not Started |
| | | Tiling not Started |
| | | Plumbing not Started |
| | | Electrical Conducting Work stopped due to Demolition work in progress |
| | | Façade Work Front Frame Removing Completed |
| TOWER -2 (AURA) |  | RMC Completed 40868 sqft & Shuttering & Steel Fixing in Progress For Next Casting |
| | | Blockwork in Progress |
| | | Basement Plaster in Progress |
| | | Plumbing Work not Started |
| | | Electrical Work not Started |
| | | Plaster work in progress |
| Tower -3 (Amari) |  | RMC 100 % Completed |
| | | One Coat Putty Completed 2nd Coat in Progress & Outer Paint in Progress |
| | | Tiles & Stone Work Completed 19500 sqft |
| | | Plumbing 88 % Completed |
| | | Waterproofing Work in progress |
| | | Outer Plaster work in progress |
| | | Glass Railing 50% Completed |

