


**Sikka Kingston Green**

**Progress Report for- 02/09/2025 To 08/09/2025**

Tower Name	Tower Photo	Work Done i.e.
Tower-1 (Celestial)		RMC- 95%
		Brick Work- 95%
		stair case Railing- 90%
		Paint- 550 Sft.
		Door frame- 100%
		Internal Plaster- 98%
		Fabrication Work- 450kg
		Tiling/Stone- 150 Sft.
		Electrical- 85%
any other work-		
Tower-2 (Divine)		RMC- 80%
		Slab Shuttering 7 Floor- 67%
		Putty - In Progress
		Stair case Railing- 0%
		Door frame- 75%
		Brick Work- 71%
		Plaster Work- 60%
		Fabrication Work- 10%
		Plumbing- In Progress.
		Tiling/Stone- Stair Stone work- 20%
Electrical (Conduites Work)- 50%		

Tower Name	Tower Photo	Work Done i.e.
Tower-3 (Supreme)		RMC- 80%
		Slab Shuttering 7 Floor - 85%
		Putty - In Progress
		Brick Work- 71%
		Stair case Railing- 0%
		Door frame- 75%
		Plaster Work- 65%
		Fabrication Work- 10%
		Plumbing- In Progress.
		Tiling/Stone- Stair Stone work- 20%
Electrical- (Conduites Work)- 50%		
Non Tower Area	Photo	Work Done i.e.  Hauticulture-  RMC-  any other work- STP MS Staircase & Railing Paint Work- 370 Sft.